To,
The Executive Engineer,
Yelahanka Project Division
Bangalore.

"PMC CERTIFICATE AND INSPECTION REPORT"

Dear Sir,

Subject: Regarding Inspection Report for the below mentioned work.

NAME OF WORK: Providing Gym equipments to park in Ward No.9, Vidyaranyapura.

Item No	Description of work	Unit	Qty
1	Earthwork in surface excavation in ordinary soil for leveling and lowering the ground manually (other than foundation of buildings, culverts, road drains and	cum	74.10
2	Providing and fixing precast solid concrete kerb stones made out of No.272.21 CC. 1:2:4 with top and bottom width 114 and 165 mm respectively, 400mm	No	198.00
3	Providing and applying ready mix priming coat over concrete / masonry / asbestos cement sheet / plastered surfaces including preparing the surface	Sqm	35.56
4	Providing and applying spray painting in two coat (excluding priming coat) over concrete / masonry / asbestos cement sheet /plastered surfaces with flat	sqm	35.56
5	Providing and laying in positionp lain cement concrete of Mix CC 1:4;8 with OPC cement @ 180 kgs, with 40mm and down size graded granite metal coarse	cum	32.96
6	Providing and laying in position plain cement concrete of Mix 1:2:4 with cement @ 240 kgs, with 20 mm and down size graded granite metal coarse	cum	26.52
7	Providing and fixing cement base precast, pre-polished cement concrete designer tiles 25mm thick conforming to IS 1237 heavy duty tiles for flooring,	sqm	213.22
8	Supply and fixing of Seated Chest Press. Metal: All tubular steel of 2.5mm thickness are galvanized and zinc dipped. Joints are Robotic welded. All welded	No	3.00
9	Supply and fixing of HD Health Walker. Metal. All tubular steel of 2.5mm thickness are galvanized and zinc dipped. Joints are Robotic welded. All welded	No	3.00
10	Supply and fixing of HD Waist Twister Metal: All tubular steel of 2.5mm thickness are galvanized and zinc dipped. Joints are Robotic welded. All welded	No	2.00
11	Supply and fixing of Twist Stepper. Metal: All tubular steel of 2.5mm thickness are galvanized and zinc dipped. Joints are Robotic welded. All welded joints are	No	2.00
12	Supply and Fixing of Tai Chi Spinners. Metal: All tubular steel of 2.5mm thickness are galvanizedand zinc dipped. Joints are Robotic welded. All welded	No	2.00
13	Supply and fixing of Self Weighted Rower. Metal: All tubular steel of 2.5mm thickness are galvanized and zinc dipped. Joints are Robotic welded. All welded	No	2.00

AEE

22/3

14	Supply and Fixing of HD Sit Up Station. Metal: AU tubular steel of 2.5mm thickness are galvanized and zinc dipped. Joints are Robotic welded. All welded	No	2.00
15	Supply and Fixing of Arm & Pedal Bike. Metal: All tubular steel of 2.5mm thickness are galvanized and zinc dipped. Joints are Robotic welded. All welded	No	2.00
16	Providing and fixing Polished Grey Granite Slab Benches as per designs, drawing specification and direction of Engineer in charge of works	No	14.00
17	Lead for earthwork and disposal of debris shall be payable at carriage rates by mechanical means including loading and unloading for earthwork (upto 10	cum	74.10
18	Providing and fixing dust bins as per designs, drawing specification and direction of Engineer in charge of works	No	2.00

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 1st and final bill

Thanking you,

With Regards,

For Newzen Consultants Bangalore